POCKET PENETROMETER & TORQUE TESTe

PERMIT NUMBER

	Site Preparation
POCKET PENETROMETER TEST The pocket penetrometer tests are rounded down to psi	Debris and organic material removed Water drainage: Natural Swale Pad Other
or check here to declare 1000 lb. soil without testing.	
Y Y Y	Fastening multi wide units
X X X POCKET PENETROMETER TESTING METHOD 1.eTest the perimeter of the home at 6 locations.e 2.eTake the reading at the depth of the footer.e	Floor: Type Fastener: Length: Spacing: Walls: Type Fastener: Length: Spacing: Roof: Type Fastener: Length: Spacing: For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.
	Gasket (weatherproofing requirement)
3.eUsing 500 lb. increments, take the loweste reading and round down to that increment.e X X	I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.
	Installer's initials
TORQUE PROBE TEST The results of the torque probe test is inch pounds or check here if you are declaring 5' anchors without testing . A test showing 275 inch pounds or less will require 5 foot anchors.	Type gasket Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes
Note: A state approved lateral arm system is being used and 4 ft.	
anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. Installer's initials	Weatherproofing The bottom board willebe repaired and/or taped.eYes Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed soes not to allow intrusion of rain water. Yes
ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER	Miscellaneous
Installer Name Date Tested	Skirting to be installed. Yes No Dryer vent installed outside of skirting. Yes N/A Range downflow vent installed outside of skirting. Yes N/A Drain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes Other :
Electrical	
Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between mult-wide units.	
Plumbing	 Installer verifies all information given with this permit worksheet is accurate and true based on the
Connect all sewer drains to an existing sewer tap or septic tank.e	
Connect all potable water supply piping to an existing water meter, water tap, or	Installer Signature Date
othereindependent water supply systems.	All information on this worksheet must be filled out completely to be acc

38